

4.3.10 Tree Felling and Replanting

4.3.10.1 Tree Felling

The majority of the proposed wind farm site is occupied by commercial forestry. As part of the Proposed Development, tree felling will be required within and around the development footprint to allow the construction of turbine bases, access roads and the other ancillary infrastructure.

It should be noted that forestry on the site of the proposed wind farm is a commercial crop and will be felled in the future should the proposed wind farm proceed or not.

A total of 45.6 hectares of forestry is required to be permanently felled within and around the footprint of the Proposed Development. An additional 5.4 hectares will be temporarily felled. Figure 4-21 shows the areas to be felled as part of the Proposed Development.

The tree felling activities required as part of the Proposed Development will be the subject of a Felling Licence application to the Forest Service, in accordance with the Forestry Act 2014 and the Forestry Regulations 2017 (SI 191/2017) and as per the Forest Service's policy on granting felling licenses for wind farm developments. The policy requires that a copy of the planning permission for the wind farm be submitted with the felling licence applications; therefore, the felling licenses cannot be applied for until such time as planning permission is obtained for the Proposed Development.

4.3.10.2 Forestry Replacement

In line with the Forest Service's published policy on granting felling licences for wind farm developments, areas cleared of forestry for turbine bases, access roads, and any other wind farm-related uses will have to be replaced by planting at an alternative site.


The Forest Service policy requires replacement or replanting on a hectare for hectare basis for the footprint of the turbines and the other infrastructure developments.

The estimated 45.6 hectares that will be permanently felled for the footprint of the turbines and the other infrastructure will be replaced or replanted on a hectare for hectare basis as a condition of any felling licence that might be issued in respect of the proposed wind farm development. Replanting is a requirement of the Forestry Act and is primarily a matter for the statutory licensing processes that are under the control of the Forest service.

The replacement of the felled forestry can occur anywhere in the State subject to licence. A potential replanting site has been identified in County Sligo with an approved area for planting of 49.9 hectares. These lands have been granted Forest Service Technical Approval for afforestation, and these or similarly approved lands will be used for replanting should the proposed wind farm receive planning permission. A description of the proposed replanting lands and an assessment of the potential impacts including cumulative impacts associated with afforestation at this location are provided in Appendix 4-3 of this EIAR.

Map Legend

- Site Location
- Proposed Felling Area (Temporary)
- Proposed Felling Area (Permanent)



MAP TITLE: Proposed Felling Area		MAP NO.: Figure 4-21	SCALE: 1:30,000
PROJECT TITLE: 170749 Lyrenacarriga Wind Farm			DATE: 26-10-2020
DRAWING BY: L Meehan	CHECKED BY: Michael Watson	ISSUE NO.: 170749-2020.10.26-D1	
<small>MKO Tuam Road, Galway, Ireland, H91 VW84. +353 (0) 91 735611 www.mkoireland.ie</small>			

4.3.11 Site Activities

4.3.11.1 Environmental Management

All proposed activities on the site of the Proposed Development will be provided for in an environmental management plan. A Construction and Environmental Management Plan (CEMP) has been prepared for the Proposed Development and is included in Appendix 4-4 of this EIAR. The CEMP sets out the key environmental considerations to be taken into account by the contractor during construction of the proposed development. The CEMP also details the mitigation measures to be implemented in order to comply with the environmental commitments outlined in the EIAR. The contractor will be contractually obliged to comply with all such measures. The CEMP includes a Waste Management Plan and Emergency Response Plan. Further details on waste management are provided in Section 4.3.12.7 below.

In the event planning permission is granted for the Proposed Development, the CEMP will be updated prior to the commencement of the development, to address the requirements of any relevant planning conditions, including any additional mitigation measures which are conditioned and will be submitted to the Planning Authority for written approval.

4.3.11.2 Refuelling

Wherever possible, vehicles will be refuelled off-site. This will be the case for regular, road-going vehicles. However, for construction machinery that will be based on-site continuously, a limited amount of fuel will have to be stored on site in bunded areas.

On-site refuelling of machinery will be carried out at dedicated refuelling locations using a mobile double skinned fuel bowser. The fuel bowser, a double-axle custom-built refuelling trailer will be re-filled off site, and will be towed around the site by a 4x4 jeep to where machinery is located. It is not practical for all vehicles to travel back to a single refuelling point, given the size of the cranes, excavators, etc. that will be used during the construction of the proposed wind farm. The 4x4 jeep will also carry fuel absorbent material and pads in the event of any accidental spillages. The fuel bowser will be parked on a level area in the construction compound when not in use. There will be no refuelling carried out within 75m of watercourses.

Only designated trained and competent operatives will be authorised to refuel plant on site. Mobile measures such as drip trays, spill kits and fuel absorbent mats will be used during all refuelling operations.

4.3.11.3 Concrete Deliveries

Only ready-mixed concrete will be used during the construction phase, with all concrete being delivered from offsite batching plants in sealed concrete delivery trucks. Existing concrete suppliers within 25 kilometres of the proposed development site are located at Cappagh and Middleton; final suppliers will be subject to procurement agreements ahead of construction.

The use of ready-mixed concrete deliveries will eliminate any potential environmental risks of on-site batching. When concrete is delivered to site, only the chute of the delivery truck will be cleaned, using the smallest volume of water necessary, before leaving the site. Concrete trucks will be washed out fully at the batching plant, where facilities are already in place.

The small volume of water that will be generated from washing of the concrete lorry's chute will be directed into a temporary lined impermeable containment area located on flat areas at least 50 metres from any watercourses, or directed into a Siltbuster-type concrete wash unit or equivalent. This type of Siltbuster unit catches the solid concrete and filters and holds wash liquid for pH adjustment and

further solids separation. The residual liquids and solids can be disposed of off-site at an appropriate waste facility. see Appendix 4-5 for product specification

Where temporary lined impermeable containment areas are used, such containment areas are typically built using straw bales and lined with an impermeable membrane. Two examples are shown below.



Plate 4-3 Concrete washout area



Plate 4-4 Concrete washout area

The areas are generally covered when not in use to prevent rainwater collecting. In periods of dry weather, the areas can be uncovered to allow much of the water to be lost to evaporation. At the end of the concrete pours, any of the remaining liquid contents will be tankered off-site. Any solid contents that will have been cleaned down from the chute will have solidified and can be broken up and disposed of along with other construction waste.

Due to the volume of concrete required for each turbine foundation, and the requirement for the concrete pours to be continuous, deliveries are often carried out outside normal working hours in order to limit the traffic impact on other road users, particularly peak period school and work commuter traffic. Such activities are limited to the day of turbine foundation concrete pours, which are normally complete in a single day per turbine.

The risks of pollution arising from concrete deliveries will be further reduced by the following:

- Concrete trucks will not be washed out on the site (save for chute washout as described above), but will be directed back to their batching plant for washout.
- Site roads will be constructed to a high standard to allow transport of the turbine components around the site, and hence, concrete delivery trucks will be able to access all areas where the concrete will be needed. No concrete will be transported around the site in open trailers or dumpers so as to avoid spillage while in transport. All concrete used in the construction of turbine bases will be pumped directly into the shuttered formwork from the delivery truck. If this is not practical, the concrete will be pumped from the delivery truck into a hydraulic concrete pump or into the bucket of an excavator, which will transfer the concrete to the location where it is needed.
- The arrangements for concrete deliveries to the site will be discussed with suppliers before work starts, confirming routes, prohibiting on-site washout and discussing emergency procedures.
- Clearly visible signage will be placed in prominent locations close to concrete pour areas specifically stating washout of concrete lorries is not permitted on the site.

4.3.11.4 Concrete Pouring

Because of the scale of the main concrete pours that will be required to construct the Proposed Development, the main pours will be planned days or weeks in advance. Special procedures will be adopted in advance of and during all concrete pours to minimise the risk of pollution. These may include:

- Using weather forecasting to assist in planning large concrete pours, and avoiding large pours where prolonged periods of heavy rain is forecast.
- Restricting concrete pumps and machine buckets from slewing over watercourses while placing concrete.
- Ensuring that excavations are sufficiently dewatered before concreting begins and that dewatering continues while concrete sets.
- Ensuring that covers are available for freshly placed concrete to avoid the surface washing away in heavy rain.
- The small volume of water that will be generated from washing of the concrete lorry chutes will be directed into a temporary lined impermeable containment area, or a Siltbuster-type concrete wash unit (see Appendix 4-5 for product specification) or equivalent. Section 4.6.4.8 under Drainage Design below also provides further details on mobile silt traps such as the Siltbuster.
- Disposing of surplus concrete after completion of a pour in suitable off-site locations away from any watercourse or sensitive habitats.

4.3.11.5 Dust Suppression

In periods of extended dry weather, dust suppression may be necessary along haul roads to ensure dust does not cause a nuisance. If necessary, water will be taken from stilling ponds in the site’s drainage system, and will be pumped into a bowser or water spreader to dampen down haul roads and site compounds to prevent the generation of dust. Silty or oily water will not be used for dust suppression, because this would transfer the pollutants to the haul roads and generate polluted runoff or more dust. Water bowser movements will be carefully monitored, as the application of too much water may lead to increased runoff.

4.3.11.6 Vehicle Washing

Wheels or vehicle underbodies are often washed before leaving sites to prevent the build-up of mud on public (and site) roads. It is not anticipated that vehicle or wheel washing will be required as part of the construction phase of the Proposed Development because site roads will be already formed using on-site materials before other road-going trucks begin to make regular or frequent deliveries to the site (e.g. with steel or concrete). The site roads will be well finished with compacted hardcore, and so the public road-going vehicles will not be travelling over soft or muddy ground where they might pick up mud or dirt.

A road sweeper will be available if any section of the public roads were to be dirtied by trucks associated with the Proposed Development.

4.3.11.7 Waste Management

The CEMP, in Appendix 4-4 of this EIAR, provides a waste management plan (WMP) which describes the best practice procedures during the construction phase of the project. The WMP outlines the methods of waste prevention and minimisation by recycling, recovery and reuse at each stage of construction of the proposed development. Disposal of waste will be seen as a last resort.

The Waste Management Act 1996 and its subsequent amendments provide for measures to improve performance in relation to waste management, recycling and recovery. The Act also provides a regulatory framework for meeting higher environmental standards set out by other national and EU legislation. The Act requires that any waste related activity has to have all necessary licenses and authorisations. It will be the duty of the Waste Manager on the site of the development to ensure that all contractors hired to remove waste from the site have valid Waste Collection Permits. It will then be necessary to ensure that the waste is delivered to a licensed or permitted waste facility. The hired waste contractors and subsequent receiving facilities must adhere to the conditions set out in their respective

permits and authorisations. There are licenced waste facilities at Fermoy, Cork and Dungarvan, located within 25 kilometres of the proposed development site.

Prior to the commencement of the development, a Construction Waste Manager will be appointed by the Contractor. The Construction Waste Manager will be in charge of the implementation of the objectives of the plan, ensuring that all hired waste contractors have the necessary authorisations and that the waste management hierarchy is adhered to. The person nominated must have sufficient authority so that they can ensure everyone working on the development adheres to the management plan.

The WMP will provide systems that will enable all arisings, movements and treatments of construction waste to be recorded. This system will enable the contractor to measure and record the quantity of waste being generated. It will highlight the areas from which most waste occurs and allows the measurement of arisings against performance targets. The WMP can then be adapted with changes that are seen through record keeping.

4.4 Access and Transportation

4.4.1 Site Entrance

Three site entrances are proposed for the construction stage of the proposed development in order to transport turbine components, materials and equipment to the site. The locations of the access junctions are shown in Figure 4-22 and are described as follows:

- Access A on the R634 Regional road, into the eastern cluster of turbines
- Access B on the L7806 Local road, into the western cluster of turbines, and
- Access C on the L2003 Local road into eastern cluster (for on-turbine construction traffic).

Access junction A is on the east side of the R634 Regional road and is at the location of an existing forestry access. It is proposed that this junction will provide access and egress to the eastern cluster of turbines (T1 to T11) for the abnormal loads only. All of these movements will be made with the assistance of escort vehicles and traffic management staff. This junction will be closed at all other times. Following the construction phase of the Proposed Development, the upgraded area of this entrance will be closed by erecting fencing, however this may be reopened during the lifetime of the development should replacement blades or other abnormal loads be required to access the site.


Access junction B located on the L7806 will be the sole access to the western cluster of turbines (T12 to T17) and will provide for the delivery of abnormal loads, the delivery of general construction materials, and all construction traffic. It will also provide access for maintenance staff to the western cluster once the wind farm is operational.

Access junction C located on the L2003 is also an existing forestry access and will provide for all general construction traffic (i.e. non-turbine components), including construction staff. It will also provide for maintenance staff to the eastern cluster when operational.

Upgrade works will be required at these existing access locations in order to accommodate access and egress of turbine vehicles and general construction traffic. Further details are provided in Section 15.1.8.2 in Chapter 15 of this EIAR: Material Assets – Traffic and Transportation. An outline Construction Traffic Management Plan is included in the CEMP in Appendix 4-4 of this EIAR. In the event planning permission is granted for the Proposed Development, the final Traffic Management Plan will address the requirements of any relevant planning conditions, including any additional mitigation measures which are conditioned.

Map Legend

- Site Location
- ▲ Site Access Location



MAP TITLE: Site Access Locations	MAP NO.: Figure 4-22	SCALE: 1:30,000
PROJECT TITLE: 170749 Lyrenacarriga Wind Farm	DATE: 26-08-2020	
DRAWING BY: L Meehan	CHECKED BY: Michael Watson	ISSUE NO.: 170749-2020.08.26-D1
<small>MKO Tuam Road, Galway, Ireland, H91 VW84. +353 (0) 91 735611 www.mkoireland.ie</small>		

4.4.2 Turbine and Construction Materials Transport Route

The proposed turbine transport route from the N25 National Primary Road to the proposed development site is shown Figure 4-23. From Waterford the turbines will be transported southwest along the N25 National Primary Road for approximately 30 kms to a roundabout just north of Youghal. The route then travels northwest on the R634 Regional Road to the proposed access to the eastern cluster, situated on the eastern side of the R634. Approximately 3 kms to the south on the R634 Regional Road there is a fork in the road, with the road heading northwest on the L7806. This road provides access to the western site approximately 6 kms to the northwest of the junction with the R634 (Access B).

The delivery route for general HGV construction traffic may vary depending on the location of the suppliers of concrete and other general construction materials required to construct the proposed development. For the purpose of this assessment it is assumed that deliveries of smaller component parts for the wind turbines will travel to the site via the port at Waterford and the N25 followed by the R634 and, in the case of the western site, the L7806, and for the eastern site, the L2003. In practice the delivery route for these component parts could change but as the associated traffic volumes are low, as established in Section 15.1.4 of this EIAR, the impacts will be minimal regardless of the route selected.

The Traffic and Transport assessment is set out in Chapter 15: Section 15.1 of this EIAR.

4.4.3 Turbine Delivery Route Accommodation Works

Works such as road widening are sometimes required along proposed turbine transport routes to accommodate the large vehicles used to transport turbine components to wind farm sites. The proposed transport route for the proposed development has been the subject of a route assessment to determine if any widening works are required along its length; see Section 15.1.8 of this EIAR.

Works are proposed at two locations on the turbine delivery route as part of the proposed development. The locations of these works are shown on Figure 4-23 and are described below. Other works on the route will be minor only, for example the temporary removal of some street signs or furniture, or the temporary levelling of the centre island of some roundabouts.

4.4.3.1 Lombard's Cross Roads

Minor road widening is proposed on the southeast corner of Lombard's Cross Roads. This widening will comprise an area of hard-surfacing to be temporarily installed, measuring approximately 70 square metres.


The proposed area for surfacing is currently occupied by road verge and agricultural land. The works will require clearing back the existing road verge and field vegetation at the junction, and excavation of material to allow the placing of stone/hard surfacing within the proposed area. A series of removable bollards will be placed along the existing road edge in order to preserve the structure of the junction outside of those periods when deliveries of turbine components are underway. Once deliveries are completed the area and boundaries will be reinstated restoring the junction to its existing configuration.

4.4.3.2 Breeda Bridge

A section of access road measuring approximately 300 metres in length is proposed off the local road L7806, in order to allow the turbine delivery vehicles to avoid a bend in the public road and to avoid the removal of mature roadside trees at this location. The proposed road will be constructed on agricultural land.

Map Legend

- Site Location
- Turbine Delivery Route
- Delivery Route - General Construction Traffic (non-Turbine Components)



	MAP TITLE: Turbine & Construction Delivery Route	MAP NO.: Figure 4-23	SCALE: 1:75,000
	PROJECT TITLE: 170749 Lyrenacarriga Wind Farm	DATE: 26-10-2020	
	DRAWING BY: L Meehan	CHECKED BY: Michael Watson	ISSUE NO.: 170749-2020.10.26-D1
	MKO Tuam Road, Galway, Ireland, H91 VW84. +353 (0) 91 735611 www.mkoireland.ie		



The access road will have a running width of 5 metres and will be constructed in the same manner as the proposed wind farm site roads, as described in Section 4.3.2 above and Section 4.8.2 below.

The proposed new access road will be used by turbine delivery vehicles only, with the exit and re-entry points onto the L7806 to be subject to traffic management measures, as presented in Section 15.1 of this EIA.

The proposed link road will be constructed using the same methodology as per the wind farm site roads. The construction methodology for the proposed access road is summarised as follows:

- Overburden within the required areas for the accommodation works will be excavated and temporarily stockpiled adjacent to the works area, where possible, until a competent stratum is reached.
- A layer of geogrid/geotextile may be required at the surface of the competent stratum to provide further structural formation.
- The competent stratum will be overlain with granular fill.
- A final surface running layer will be placed over the granular fill to provide a suitable surface to accommodate the turbine delivery/abnormal load vehicles.
- The accommodation works when not in use during the construction phase will be cordoned off from the public road, using bollards/fencing.
- Upon completion of the turbine delivery phase of the proposed wind farm the proposed access road will be removed and the grass re-seeded.
- Gates/berms will be left in situ post construction to prevent access from the public road.

Drawing Legend	
	Hardsurfaced Area



1:25,000 Location on Context Map

Figure 4-24	
Proposed Access Junction	
Lyrenacarriga Wind Farm, Co. Cork & Co. Waterford	
DRAWING BY: Joseph O'Brien	CHECKED BY: Lorraine Meehan
PROJECT NO: 170749	DRAWING NO: 170749 - 40
SCALE: 1:1,500 @ A3	DATE: 05.01.2021
 MKO Planning and Environmental Consultants Tuam Road Galway Ireland, H91 VW84 +353 (0) 91 735611 email: info@www.mkoireland.ie Website: www.mkoireland.ie	

4.4.4 Traffic Management

A turbine with a blade length of 66.5 metres has been used in assessing the traffic impact of the Proposed Development. The blade transporter for such a turbine blade would have a total vehicle length of 71.9 metres, including the blade which overhangs the back of the vehicle. The total length of the tower transporter is 46.7 metres with the axles located at the front and rear of the load with no overhang. The vehicles used to transport the nacelles will be similar to the tower transporter. All other vehicles requiring access to the site of the Proposed Development will be smaller than the design test vehicles. The turbine delivery vehicles have been modelled accurately in the Autotrack assessments for the site access junctions, as detailed in Section 15.1 of this EIAR.

The need to transport turbine components on the public roads is not an everyday occurrence in the vicinity of the site of the Proposed Development. However, the procedures for transporting abnormal size loads on the country's roads are well established. Whilst every operation to transport abnormal loads is different and requires careful consideration and planning, escort vehicles, traffic management plans, drive tests, road marshals and convoy escorts from the Garda Traffic Corps are all measures that are regularly employed to get unusual loads from origin to destination. With over 350 No. wind farms already built and operating in Ireland (Republic and Northern Ireland combined, as per latest available figures on www.iwea.com), transport challenges are something the wind energy industry and the specialist transport sector have become particularly adept in finding solutions to.

An outline Traffic Management Plan has been prepared as set out in the CEMP in Appendix 4-4 of this EIAR. In the event planning permission is granted for the Proposed Development, the final Traffic Management Plan will address the requirements of any relevant planning conditions, including any additional mitigation measures which are conditioned.

The plan will include:

- A delivery schedule.
- Details of works or any other minor alteration identified.
- A dry run of the route using vehicles with similar dimensions.

The deliveries of turbine components to the site may be made in convoys of three to five vehicles at a time, and mostly at night when roads are quietest. Convoys will be accompanied by escorts at the front and rear operating a “stop and go” system. Although the turbine delivery vehicles are large, they will not prevent other road users or emergency vehicles passing, should the need arise. The delivery escort vehicles will ensure the turbine transport is carried out in a safe and efficient manner with minimal delay or inconvenience for other road users.

It is not anticipated that any section of the public road network will be closed during transport of turbines, although there will be some delays to local traffic at pinch points. During these periods it may be necessary to operate local diversions for through traffic. All deliveries comprising abnormally large loads where required will be made outside the normal peak traffic periods, at night, to avoid disruption to work and school-related traffic.

Prior to the Traffic Management Plan being finalised, a full dry run of the transport operation along the proposed route will be completed using vehicles with attachments to simulate the dimensions of the wind turbine transportation vehicles. This dry run will inform the Traffic Management Plan submitted for agreement with Waterford and Cork County Councils ahead of turbine delivery. All turbine deliveries will be provided for in the Transport Management Plan which will be finalised in advance of the construction stage, when the exact transport arrangements are known, delivery dates confirmed and escort proposals in place. The finalised Transport Management Plan will be submitted to the Planning Authority for agreement in advance of any abnormal loads using the local roads, and will provide for all necessary safety measures, including a convoy and Garda escort as required, off-peak turning/reversing movements and any necessary safety controls.

4.5

Community Benefit Fund

Should Lyrenacarriga Wind Farm be consented, it has the potential to provide significant additional investment into community projects that will benefit local residents and businesses. Following the publication of the Department of Communications, Climate Action & Environment's (DCCAE) Renewable Energy Support Scheme (RESS) and the outcome of the first auction under the scheme, RESS1 which took place this year (August 2020), it is anticipated that based on the requirement for all wind energy projects to contribute €2 per MWh of output, a community fund in the region of €6,000 per MW of installed capacity per annum could be available from the proposed wind farm.

This means that a wind farm at Lyrenacarriga of 60 MW to 85 MW capacity could result in a fund upward of €360,000 per year for the local community, subject to the final installed capacity (MW) and output (MWh) of the wind farm. This represents a dependable source of income for the communities local to Lyrenacarriga.

RWE Renewables Ireland supports the development of a funding process that puts decision-making on what funds are spent where in the hands of local people. The flexibility of the investment that could come from Lyrenacarriga Wind Farm would mean that a panel of local community representatives would decide how to invest the income in a variety of projects that will benefit residents, local businesses and the community as a whole including creating job opportunities and skills development, tourism initiatives and area regeneration projects.

RWE has demonstrable experience in the delivery of large community benefit funds in other jurisdictions and are committed to ensuring that their projects meet or exceed emerging best practice from the DCCAE and the Department of Housing, Planning and Local Government (DHPLG) on Community Benefit.

In addition, a further potential income stream could come via RWE Renewables Ireland offering the local community the opportunity to participate in a community shared ownership scheme whereby they invest in the wind farm in return for a share of future revenue.

Further details regarding other potential economic benefits of the proposed wind farm, including local employment opportunities and Local Authorities rates payments are presented in Section 5.8.2.2 in Chapter 5 of this EIAR. In addition, pending receipt of planning approval, amenity and recreation facilities utilising the onsite road infrastructure within Coillte forestry can be designed and integrated within the operational site. This would be progressed on the basis of community interest and input, and in conjunction with utilisation of the Coillte open forest policy.

4.6

Site Drainage

4.6.1

Introduction

The drainage design for the Proposed Development has been prepared by Hydro Environmental Services Ltd. (HES). The drainage design has been prepared based on the extensive experience of the project team of afforested wind farm sites, and the number of best practice guidance documents referred to in the References section of the EIAR.

There are two public surface water supplies downstream of the Proposed Development site: the Tallow Public Water Supply and the Youghal Public Water Supply. The protection of the watercourses within and surrounding the site, and downstream catchments that they feed has been of utmost importance in considering the most appropriate drainage proposals for the site of the Proposed Development. The Proposed Development's drainage design has therefore been proposed specifically with the intention of having no negative impact on the water quality of the site and its associated rivers and lakes, and consequently no impact on downstream catchments and ecological ecosystems. No routes of any natural

drainage features will be altered as part of the Proposed Development and turbine locations and associated new roadways were originally selected to avoid natural watercourses, and existing roads are to be used wherever possible. There will be no direct discharges to any natural watercourses, with all drainage waters being dispersed as overland flows. All discharges from the proposed works areas will be made over vegetation filters at an appropriate distance from natural watercourses. Buffer zones around the existing natural drainage features have been used to inform the layout of the Proposed Development.

Further details on the Tallow and Youghal public water supplies are provided in Section 10.3.7: Surface Water Abstractions in Chapter 10 of this EIA on Water.

4.6.2 Existing Drainage Features

The routes of any natural drainage features will not be altered as part of the Proposed Development. Turbine locations have been selected to avoid natural watercourses. There will be no direct discharges to natural watercourses. All discharges from the proposed works areas or from interceptor drains will be made over vegetated ground at an appropriate distance from natural watercourse and lakes. Buffer zones around the existing natural drainage features have informed the layout of the Proposed Development and are indicated on the drainage design drawings.

Where artificial drains are currently in place in the vicinity of proposed works areas, these drains may have to be diverted around the proposed works areas to minimise the amount of water in the vicinity of works areas. Where it may not be possible to divert artificial drains around proposed work areas, the drains will be blocked to ensure sediment laden water from the works areas has no direct route to other watercourses. Where drains have to be blocked, the blocking will only take place after an alternative drainage system to handle the same water has been put in place.

Existing artificial drains in the vicinity of existing site roads will be maintained in their present location where possible. If it is expected that these artificial drains will receive drainage water from works areas, check dams will be added (as specified below) to control flows and sediment loads in these existing artificial drains. If road widening or improvement works are necessary along the existing roads, where possible, the works will take place on the opposite side of the road to the drain.

4.6.3 Drainage Design Principles

Drainage water from any works areas of the site of the Proposed Development will not be directed to any natural watercourses within the site. Two distinct methods will be employed to manage drainage water within the site. The first method involves keeping clean water clean by avoiding disturbance to natural drainage features, minimising any works in or around artificial drainage features, and diverting clean surface water flow around excavations and construction areas. The second method involves collecting any drainage waters from works areas within the site that might carry silt or sediment, to allow attenuation and settlement prior to controlled diffuse release.

The drainage design is intended to maximise erosion control, which is more effective than having to control sediment during high rainfall. Such a system also requires less maintenance. The area of exposed ground will be minimised. The drainage measures will prevent runoff from entering the works areas of the site from adjacent ground, to minimise the volume of sediment-laden water that has to be managed. Discoloured run-off from any construction area will be isolated from natural clean run-off.

A schematic line drawing of the proposed drainage design is presented Figure 4-25 below.




Figure 4-25 Proposed Wind Farm Drainage Process Flow

4.6.4 Drainage Design

A detailed drainage design for the Proposed Development, incorporating all principles and measures outlined in this drainage design description, has been prepared, and is included in Appendix 4-6 to this EIAR. The drainage design employs the various measures further described below and is cognisant of the following guidance documents:

- Forestry Commission (2004): Forests and Water Guidelines, Fourth Edition. Publ. Forestry Commission, Edinburgh;
- Coillte (2009): Forest Operations & Water Protection Guidelines;
- Forest Services (Draft) Forestry and Freshwater Pearl Mussel Requirements – Site Assessment and Mitigation Measures;
- Forest Service (2000): Forestry and Water Quality Guidelines. Forest Service, DAF, Johnstown Castle Estate, Co. Wexford;
- COFORD (2004): Forest Road Manual – Guidelines for the Design, Construction and Management of Forest Roads;
- Inland Fisheries Ireland (2016): Guidelines on Protection of Fisheries during Construction Works in and Adjacent to Watercourses;
- Good Practice During Wind Farm Construction (Scottish Natural Heritage, 2010);
- PPG1 - General Guide to Prevention of Pollution (UK Guidance Note);
- PPG5 – Works or Maintenance in or Near Watercourses (UK Guidance Note);
- CIRIA (Construction Industry Research and Information Association) 2006: Guidance on ‘Control of Water Pollution from Linear Construction Projects’ (CIRIA Report No. C648, 2006); and,
- CIRIA 2006: Control of Water Pollution from Construction Sites - Guidance for Consultants and Contractors. CIRIA C532. London, 2006.

4.6.4.1 Interceptor Drains

Interceptor drains will be installed upgradient of any works areas to collect surface flow runoff and prevent it reaching excavations and construction areas of the site where it might otherwise have come into contact with exposed surfaces and picked up silt and sediment. The drains will be used to divert upslope runoff around the works area to a location where it can be redistributed over the ground surface as sheet flow. This will minimise the volume of potentially silty runoff to be managed within the construction area.

The interceptor drains will be installed in advance of any main construction works commencing. The material excavated to make the drain will be compacted on the downslope edge of the drain to form a diversion dike. On completion of the construction phase works, it is envisaged that the majority of the interceptor drains could be removed. At that stage, there will be no open excavations or large areas of exposed ground that are likely to give rise to large volumes of potentially silt-laden run off. Any areas in which works were carried out to construct roads, turbine bases or hardstands, will have been built up with large grade hardcore, which even when compacted in place, will retain sufficient void space to allow water infiltrate the subsurface of these constructed areas. It is not anticipated that roadways or other installed site infrastructure will intercept ground-conveyed surface water runoff to any significant extent that would result in scouring or over-topping or spill over. Where the drains are to be removed, they will be backfilled with the material from the diversion dike. Interceptor drains may have to be retained in certain locations, for example where roadways are to be installed on slopes, to prevent the roadways acting as conduits for water that might infiltrate the roadway sub-base. In these cases, interceptor drains would be maintained in localised areas along the roadway with culverts under the roadway, which would allow the intercepted water to be discharged to vegetation filters downgradient of the roadway. Similarly, in localised hollows where water is likely to be funnelled at greater concentrations than on broader slopes, interceptor drains and culverts may be left in situ following construction.

The velocity of flow in the interceptor will be controlled by check dams (see Section 4.6.4.3 below), which will be installed at regular intervals along the drains to ensure flow in the channel is non-erosive. On steeper sections where erosion risks are greater, a geotextile membrane will be added to the channel.

Interceptor drains will be installed horizontally across slopes to run in parallel with the natural contour line of the slope. Intercepted water will travel along the interceptor drains to areas downgradient of works areas, where the drain will terminate at a level spreader (see Section 4.6.4.4 below). Across the entire length of the interceptor drains, the design elevation of the water surface along the route of the drains will not be lower than the design elevation of the water surface in the outlet at the level spreader.

4.6.4.2 Swales

Drainage swales are shallow drains that will be used to intercept and collect run off from construction areas of the site during the construction phase. Drainage swales will remain in place to collect runoff from roads and hardstanding areas of the proposed development during the operational phase. A swale is an excavated drainage channel located along the downgradient perimeter of construction areas, used to collect and carry any sediment-laden runoff to a sediment-trapping facility and stabilised outlet. Swales are proven to be most effective when a dike is installed on the downhill side. They are similar in design to interceptor drains and collector drains described above.

Drainage swales will be installed downgradient of any works areas to collect surface flow runoff where it might have come into contact with exposed surfaces and picked up silt and sediment. Swales will intercept the potentially silt-laden water from the excavations and construction areas of the site and prevent it reaching natural watercourses.

Drainage swales will be installed in advance of any main construction works commencing. The material excavated to make the swale will be compacted on the downslope edge of the drain to form a diversion dike.

4.6.4.3 Check Dams

The velocity of flow in the interceptor drains and drainage swales, particularly on sloped sections of the channel, will be controlled by check dams, which will be installed at regular intervals along the drains to ensure flow in the swale is non-erosive.

Check dams will restrict flow velocity, minimise channel erosion and promote sedimentation behind the dam. The check dams will be installed as the interceptor drains are being excavated. Check dams will also be installed in some of the existing artificial drainage channels on the site, downstream of where drainage swales connect in.

The proposed check dams will be made up of stone or straw bales, or a combination of both depending on the size of the drainage swale it is being installed in. Where straw bales are to be used, they will be secured to the bottom of the drainage swale with stakes. Clean 4-6 inch stone will be built up on either side and over the straw bale to a maximum height of 600mm over the bottom of the interceptor drain. In smaller channels, a stone check dam will be installed and pressed down into place in the bottom of the drainage swale with the bucket of an excavator.

The check dams will be installed at regular intervals along the interceptor drains to ensure the bottom elevation of the upper check dam is at the same level as the top elevation of the next down-gradient check dam in the drain. The centre of the check dam will be approximately 150mm lower than the edges to allow excess water to overtop the dam in flood conditions rather than cause upstream flooding or scouring around the dams.

Check dams will not be used in any natural watercourses, only artificial drainage channels and interceptor drains. The check dams will be left in place at the end of the construction phase to limit erosive linear flow in the drainage swales during extreme rainfall events.

Check dams are designed to reduce velocity and control erosion and are not specifically designed or intended to trap sediment, although sediment is likely to build up. If necessary, any excess sediment build up behind the dams will be removed. For this reason, check dams will be inspected and maintained regularly to insure adequate performance. Maintenance checks will also ensure the centre elevation of the dam remains lower than the sides of the dam.

4.6.4.4 Level Spreader

A level spreader will be constructed at the end of each interceptor drain to convert concentrated flows in the drain, into diffuse sheet flow on areas of vegetated ground. The level spreaders will be located downgradient of any proposed works areas in locations where they are not likely to contribute further to water ingress to construction areas of the site.

The water carried in interceptor drains will not have come in contact with works areas of the site, and therefore should be free of silt and sediment. The level spreaders will distribute clean drainage water onto vegetated areas where the water will not be re-concentrated into a flow channel immediately below the point of discharge. The discharge point will be on level or only very gently sloping ground rather than on a steep slope so as to prevent erosion. Figure 4-26 above, shows an illustrative example of a level spreader.

The slope in the channel leading into the spreader will be less than or equal to 1%. The slope downgradient of the spreader onto which the water will dissipate will have a grade of less than 6%. The availability of slopes with a grade of 6% or less will determine the locations of level spreaders. If a slope grade of less than 6% is not available in the immediate area downgradient of a works area at the end of a diversion drain, a piped slope drain (see Section 4.6.4.5 below) will be used to transfer the water to a suitable location.

The spreader lip over which the water will spill will be made of a concrete kerb, wooden board, pipe, or other similar piece of material that can create a level edge similar in effect to a weir. The spreader will be level across the top and bottom to prevent channelised flow leaving the spreader or ponding occurring behind the spreader. The top of the spreader lip will be 150mm above the ground behind it. The length of the spreader will be a minimum of four metres and a maximum length of 25 metres, with the actual length of each spreader to be determined by the size of the contributing catchment, slope and ground conditions.

Clean four-inch stone can be placed on the outside of the spreader lip, and pressed into the ground mechanically to further dissipate the flow leaving the level spreader over a larger area.

4.6.4.5 Piped Slope Drains

Piped slope drains will be used to convey surface runoff from diversion drains safely down slopes to flat areas without causing erosion. Once the runoff reaches the flat areas it will be reconverted to diffuse sheet flow. Level spreaders will only be established on slopes of less than 6% in grade. Piped slope drains will be used to transfer water away from areas where slopes are too steep to use level spreaders.

The piped slope drains will be semi-rigid corrugated pipes with a stabilised entrance and a rock apron at the outlet to trap sediment and dissipate the energy of the water. The base of drains leading into the top of the piped slope drain will be compacted and concavely formed to channel the water into the corrugated pipe. The entrance at the top of the pipe will be stabilised with sandbags if necessary. The pipe will be anchored in place by staking at approximately 3-4 metre intervals or by weighing down with compacted soil. The bottom of the pipe will be placed on a slope with a grade of less than 1% for a length of 1.5 metres, before outflowing onto a rock apron.

The rock apron at the outlet will consist of 6-inch stone to a depth equal to the diameter of the pipe, a length six times the diameter of the pipe. The width of the rock apron will be three times the diameter of the pipe where the pipe opens onto the apron and will fan out to six times the diameter of the pipe over its length. Figure 4-26 shows a diagrammatic example of a piped slope drain and rock apron.

Piped slope drains will only remain in place for the duration of the construction phase of the Proposed Development. On completion of the works, the pipes and rock aprons will be removed and all channels backfilled with the material that was originally excavated from them.

Piped slope drains will be inspected weekly and following rainfall events. Inlet and outlets will be checked for sediment accumulation and blockages. Stake anchors or fill over the pipe will be checked for settlement, cracking and stability. Any seepage holes where pipe emerges from drain at the top of the pipe will be repaired promptly.

4.6.4.6 Vegetation Filters

Vegetation filters are the existing vegetated areas of land that will be used to accept surface water runoff from upgradient areas. The selection of suitable areas to use as vegetation filters will be determined by the size of the contributing catchment, slope and ground conditions.

Vegetation filters will carry outflow from the level spreaders as overland sheet flow, removing any suspended solids and discharging to the groundwater system by diffuse infiltration.

Vegetation filters will not be used in isolation for waters that are likely to have potentially higher silt loadings. In such cases, silt-bearing water will already have passed through stilling ponds prior to diffuse discharge to the vegetation filters via a level spreader.

4.6.4.7 Stilling Ponds

Stilling ponds will be used to attenuate runoff from works areas of the site of the Proposed Development during the construction phase, and will remain in place to handle runoff from roads and hardstanding areas of the proposed development during the operational phase. The purpose of the stilling ponds is to intercept runoff potentially laden with sediment and to reduce the amount of sediment leaving the disturbed area by reducing runoff velocity. Reducing runoff velocity will allow larger particles to settle out in the stilling ponds, before the run-off water is redistributed as diffuse sheet flow in filter strips downgradient of any works areas.

Stilling ponds will be excavated/constructed at each required location as two separate ponds in sequence, a primary pond and a secondary pond. The points at which water enters and exits the stilling ponds will be stabilised with rock aprons, which will trap sediment, dissipate the energy of the water flowing through the stilling pond system, and prevent erosion. The primary stilling pond will reduce the velocity of flows to less than 0.5 metres per second to allow settlement of silt to occur. Water will then pass from the primary pond to the secondary pond via another rock apron. The secondary stilling pond will reduce the velocity of flows to less than 0.3 metres per second. Water will flow out of the secondary stilling pond through a stone dam, partially wrapped in geo-textile membrane, which will control flow velocities and trap any sediment that has not settled out.

Water will flow by gravity through the stilling pond system. The stilling ponds will be sized according to the size of the area they will be receiving water from, but will be sufficiently large to accommodate peak flows storm events. The stilling ponds will be dimensioned so that the length to width ratio will be greater than 2:1, where the length is the distance between the inlet and the outlet. Where ground conditions allow, stilling ponds will be constructed in a wedge shape, with the inlet located at the narrow end of the wedge. Each stilling pond will be a minimum of 1-1.5 metres in depth. Deeper ponds will be used to minimise the excavation area needed for the required volume.

The embankment that forms the sloped sides of the stilling ponds will be stabilised with vegetated turves, which will have been removed during the excavation of the stilling ponds area.

Stilling ponds will be located towards the end of swales, close to where the water will be reconverted to diffuse sheet flow. Upon exiting the stilling pond system, water will be immediately reconverted to diffuse flow via a fan-shaped rock apron if there is adequate space and ground conditions to allow. Otherwise, a swale will be used to carry water exiting the stilling pond system to a level spreader to reconvert the flow to diffuse sheet flow.

A water level indicator such as a staff gauge will be installed in each stilling pond with marks to identify when sediment is at 10% of the stilling pond capacity. Sediment will be cleaned out of the still pond when it exceeds 10% of pond capacity. Stilling ponds will be inspected weekly and following rainfall events. Inlet and outlets will be checked for sediment accumulation and anything else that might interfere with flows.

4.6.4.8 Siltbuster

A “siltbuster” or similar equivalent piece of equipment will be available to filter any water pumped out of excavation areas if necessary, prior to its discharge to stilling ponds or swales.

Siltbusters are mobile silt traps that can remove fine particles from water using a proven technology and hydraulic design in a rugged unit. The mobile units are specifically designed for use on construction sites.

The unit stills the incoming water/solids mix and routes it upwards between a set of inclined plates for separation. Fine particles settle onto the plates and slide down to the base for collection, whilst treated water flows to an outlet weir after passing below a scum board to retain any floating material. The inclined plates dramatically increase the effective settling area of the unit giving it a very small footprint on site and making it highly mobile. Figure 4-26 below shows an illustrative diagram of the Siltbuster.

The Siltbuster units are now considered best practice for the management of dirty water pumped from construction sites. The UK Environment Agency and the Scottish Environmental Protection Agency have all recommended/specified the use of Siltbuster units on construction projects.




Figure 4-26 Siltbuster (Source: https://www.siltbuster.co.uk/sb_prod/siltbuster-fb50-settlement-unit/)

4.6.4.9 Silt Bags

Dewatering silt bags allow the flow of water through them while trapping any silt or sediment suspended in the water. The silt bags provide a passive non-mechanical method of removing any remaining silt contained in the potentially silt-laden water collected from works areas within the site.

Dewatering silt bags are an additional drainage measure that can be used downgradient of the stilling ponds at the end of the drainage swale channels and will be located, wherever it is deemed appropriate, throughout the site. The water will flow, via a pipe, from the stilling ponds into the silt bag. The silt bag will allow the water to flow through the geotextile fabric and will trap any of the finer silt and sediment remaining in the water after it has gone through the previous drainage measures. The dewatering silt bags will ensure that there will be no loss of silt into the stream.

The dewatering silt bag that will be used will be approximately 3 metres in width by 4.5 metres (see Plate 4-5 and Plate 4-6 below) in length and will be capable of trapping approximately four tonnes of silt. The dewatering silt bag, when full, will be removed from site by a waste contractor with the necessary waste collection permit, who will then transport the silt bag to an appropriate, fully licensed waste facility.



Plate 4-5 Silt Bag under inspection



Plate 4-6 Silt bag with water being pumped through

4.6.4.10 Sedimats

Sediment entrapment mats, consisting of coir or jute matting, will be placed at the outlet of the silt bag to provide further treatment of the water outfall from the silt bag. Sedimats will be secured to the ground surface using stakes/pegs. The sedimat will extend to the full width of the outfall to ensure all water passes through this additional treatment measure.

4.6.4.11 Culverts

All new proposed culverts and proposed culvert upgrades will be suitably sized for the expected peak flows in the watercourse.

Some culverts may be installed to manage drainage waters from works areas of the proposed development, particularly where the waters have to be taken from one side of an existing roadway to the other for discharge. The size of culverts will be influenced by the depth of the track or road sub-base. In all cases, culverts will be oversized to allow mammals to pass through the culvert.

Culverts will be installed with a minimum internal gradient of 1% (1 in 100). Smaller culverts will have a smooth internal surface. Larger culverts may have corrugated surfaces which will trap silt and contribute to the stream ecosystem. Depending on the management of water on the downstream side of the culvert, large stone may be used to interrupt the flow of water. This will help dissipate its energy and help prevent problems of erosion. Smaller water crossings will simply consist of an appropriately sized pipe buried in the sub-base of the road at the necessary invert level to ensure ponding or pooling doesn't occur above or below the culvert and water can continue to flow as necessary.

All culverts will be inspected regularly to ensure they are not blocked by debris, vegetation or any other material that may impede conveyance.

4.6.4.12 Silt Fences

Silt fences will be installed as single, double or a series of triple silt fences, depending on the space available and the anticipated sediment loading. The silt fence designs follow the technical guidance document 'Control of Water Pollution from Linear Construction Projects' published by CIRIA (CIRIA, No. C648, 1996). Up to three silt fences may be deployed in series.

The Stage 1 (Coarse) silt fence will consist of a geotextile fabric such as Terram 1000 attached by staples to fixed stakes. The Terram sheets will be folded in an L shape with one metre extending horizontally in towards the works area. This horizontal section will be buried at a distance of approximately 150mm beneath a clean stone surface. Terram 1000 is a permeable fabric through which water can pass, but through which sediment particles cannot. It does however, impede water flow and can lead to the backing up of water and sediment, which reduce its effectiveness.

The Stage 2 (Medium) silt fence will consist of straw bales, embedded 100mm into the soil/ground and fixed in place with stakes. A geotextile fabric will be pegged and stapled to the straw bales and stakes.

The Stage 3 (Fine) silt fence will be similar to the Stage 1 fence, with the addition of a coarse sand and/or fine gravel at the base of the geotextile.

All silt fencing will be formed using Terrastop Premium or equivalent silt fence product.

Site fences will be inspected regularly to ensure water is continuing to flow through the fabric, and the fence is not coming under strain from water backing up behind it.

4.6.5 Forestry Felling Drainage Measures

Tree felling to facilitate the Proposed Development will not be undertaken simultaneously with construction groundworks. Keyhole felling to facilitate construction works will take place prior to groundworks commencing. Some further felling may take place after all groundworks have been completed but while turbines are being commissioned.

Before the commencement of any felling works, an Environmental Clerk of Works (ECoW) shall be appointed to oversee the keyhole and extraction works. The ECoW shall be experienced and competent, and shall have the following functions and operate their record using a Schedule of Works Operation Record (SOWOR), as proposed in the planning application:

- Attend the site for the setup period when drainage protection works are being installed, and be present on site during the remainder of the forestry keyhole felling works.
- Prior to the commencement of works, review and agree the positioning by the Operator of the required Aquatic Buffer Zones (ABZs), silt traps, silt fencing (see below), water crossings and onsite storage facilities for fuel, oil and chemicals (see further below).
- Be responsible for preparing and delivering the Environmental Tool Box Talk (TBT) to all relevant parties involved in site operations, prior to the commencement of the works.
- Conduct daily and weekly inspections of all water protection measures and visually assess their integrity and effectiveness in accordance with Section 3.4 (Monitoring and Recording) and Appendix 3 (Site Monitoring Form (Visual Inspections)) of the *Forestry & Freshwater Pearl Mussel Requirements* (Forest Service, 2008). (*Note* There is no surface water connectivity between the proposed wind farm site and any Freshwater Pearl Mussel sensitive catchments).
- Take representative photographs showing the progress of operation onsite, and the integrity and effectiveness of the water protection measures.
- Collect water samples for analysis by a 3rd party accredited laboratory, adhering to the following requirements:
 - Surface water samples shall be collected upstream and downstream of the keyhole felling site at suitable sampling locations.
 - Sampling shall be taken from the stream / river bank, with no in-stream access permitted.
 - The following minimum analytical suite shall be used: pH, Electrical Conductivity, Total Suspended Solids, Biochemical Oxygen Demand, Total Phosphorus, Ortho-Phosphate, Total Nitrogen, and Ammonia.
- Review of operator's records for plant inspections, evidence of contamination and leaks, and drainage checks made after extreme weather conditions.
- Prepare and maintain a contingency plan.
- Suspend work where potential risk to water from siltation and pollution is identified, or where operational methods and mitigation measures are not specified or agreed.

- Prepare and maintain a Water Protection Measure Register. This document is to be updated weekly by the ECoW.

All relevant measures set out in the Forestry & Freshwater Pearl Mussel Requirements, Forestry & Water Quality Guidelines, Forest Harvesting & the Environment Guidelines and the Forest Protection Guidelines will apply. To protect watercourses, the following measures will be adhered to during all keyhole/tree felling activities.

- Works will be overseen by an ECoW as described above.
- The extent of all necessary tree felling will be identified and physically demarcated on the ground in advance of any felling commencing.
- All roads and culverts will be inspected prior to any machinery being brought on site to commence the felling operation. No tracking of vehicles through watercourses will occur. Vehicles will only use existing road infrastructure and established watercourse crossings.
- Existing drains that drain an area to be felled towards surface watercourses will be blocked, and temporary silt traps (which may include a combination of the drainage components outlined in Section 4.6.4) will be constructed to ensure collection of all silt within felling areas. These temporary silt traps will be cleaned out and backfilled once felling works are complete. This ensures there is no residual collected silt remaining in blocked drains after felling works are completed. No direct discharge of such drains to watercourses will occur from within felling areas.
- New collector drains and sediment traps will be installed during ground preparation to intercept water upgradient of felling areas and divert it away. Collector drains will be excavated at an acute angle to the contour (0.3%-3% gradient), to minimise flow velocities.
- All silt traps will be sited outside of buffer zones and have no direct outflow into the aquatic zone. Machine access will be maintained to enable the accumulated sediment to be excavated. Sediment will be carefully disposed of away from all aquatic zones.
- All new collector drains will taper out before entering the aquatic buffer zone to ensure the discharging water gently fans out over the buffer zone before entering the aquatic zone.
- Machine combinations, such as mechanical harvesters or chainsaw felling, will be chosen which are most suitable for ground conditions at the time of felling, and which will minimise soils disturbance;
- Mechanised operations will be suspended during and immediately after heavy rainfall.
- Where brash is required to form brash mats, it is to be laid out at harvesting stage to prevent soil disturbance by machine movement.
- Brash which has not been pushed into the soil may be moved within the site to facilitate the creation of mats in more demanding locations.
- Felling of trees will be pointed directionally away from watercourses.
- Felling will be planned to minimise the number of machine passes in any one area.
- Extraction routes, and hence brash mats, will be aligned parallel to the ground contours where possible.
- Harvested timber will be stacked in dry areas, and outside any 50-metre watercourse buffer zone. Straw bales and check dams to be emplaced on the down gradient side of timber storage sites.
- Branches, logs or debris will not be allowed to build up in aquatic zones. All such material will be removed when harvesting operations have been completed, but removing of natural debris deflectors will be avoided.

4.6.6 Borrow Pit Drainage

While surface water will be contained in the borrow pit areas, the design proposal is to control the level of water in the borrow pit area by creating a single point outlet from the basin-like area that will ensure the water does not overtop the pit area. Run-off from the proposed borrow pit areas will be controlled via a single outlet that will be installed at the edge of the borrow pit. The single outfall point will be constructed to control runoff from the borrow pit and its immediate surrounds. Interceptor drains will already have been installed upgradient of the borrow pit area before any extraction begins.

During the construction phase of the project, it will be necessary to keep the borrow pit area free of standing water while rock is still being extracted. This will be achieved by using a mobile pump, which will pump water into the same series of drains, settlement ponds and level spreader, which will receive the water from the single outlet.

4.6.7 Cable Trench Drainage

Cable trenches are typically developed in short sections, thereby minimising the amount of ground disturbed at any one time, and minimising the potential for drainage runoff to pick up silt or suspended solids. Each short section of trench is excavated, ducting installed and bedded, and backfilled with the appropriate materials, before work on the next section commences.

To efficiently control drainage runoff from cable trench works areas, excavated material is stored on the upgradient side of the trench. Should any rainfall cause runoff from the excavated material, the material is contained in the downgradient cable trench. Excess subsoil is removed from the cable trench works area immediately upon excavation, and in the case of the Proposed Development, would be transported to one of the on-site borrow pits or used for landscaping and reinstatements of other areas elsewhere on site.

On steeper slopes, silt fences, as detailed in Section 4.6.4.12, above, will be installed temporarily downgradient of the cable trench works area, or on the downhill slope below where excavated material is being temporarily stored to control run-off.

4.6.8 Site and Drainage Management

4.6.8.1 Preparative Site Drainage Management

All materials and equipment necessary to implement the drainage measures outlined above, will be brought on-site in advance of any works commencing.

An adequate amount of clean stone, terram, stakes, straw bales, etc will be kept on site at all times to implement the drainage design measures as necessary. The drainage measures outlined in the above will be installed prior to, or at the same time as the works they are intended to drain.

4.6.8.2 Pre-emptive Site Drainage Management

The works programme for the groundworks part of the construction phase of the Proposed Development will also take account of weather forecasts, and predicted rainfall in particular. Large excavations, large movements of overburden or large-scale overburden or soil stripping will be suspended or scaled back if heavy rain is forecast. The extent to which works will be scaled back or suspended will relate directly to the amount of rainfall forecast.

4.6.8.3 Reactive Site Drainage Management

The final drainage design prepared for the Proposed Development prior to commencement of construction will provide for adaptive management of drainage measures. The effectiveness of drainage measures designed to minimise runoff entering works areas and capture and treat silt-laden water from the works areas, will be monitored continuously by the ECoW or supervising hydrologist on-site. The ECoW or supervising hydrologist will respond to changing weather, ground or drainage conditions on the ground as the project proceeds, to ensure the effectiveness of the drainage design is maintained in so far as is possible. This may require the installation of additional check dams, interceptor drains or swales as deemed necessary on-site. The drainage design may have to be modified (by improvement) on the ground as necessary, and the modifications will draw on the various features outlined above in whatever combinations are deemed to be most appropriate to the situation on the ground at a particular time.

In the event that works give rise to siltation of watercourses, the ECoW or supervising hydrologist will immediately stop all works in the immediate area around where the siltation is evident. The source of the siltation will be identified and additional drainage measures such as those outlined above will be installed in advance of works recommencing.

4.6.9 Drainage Maintenance

An inspection and maintenance plan for the drainage system onsite will be prepared in advance of commencement of any works on the Proposed Development. Regular inspections of all installed drainage features will be necessary, especially after heavy rainfall, to check for blockages, and ensure there is no build-up of standing water at parts of the systems where it is not intended. The inspection of the drainage system will be the responsibility of the ECoW or the supervising hydrologist.

If necessary, any excess sediment build up behind check dams will be removed. For this reason, check dams will be inspected and maintained weekly during the construction phase of the project to ensure adequate performance. Maintenance checks will also ensure the centre elevation of the dam remains lower than the sides of the dam.

Check dams will also be inspected weekly during the construction phase of the Proposed Development and following rainfall events to ensure the structure of the dam is still effective in controlling flow. Any scouring around the edges of the check dams or overtopping of the dam in normal flow conditions will be rectified by reinforcement of the check dam.

Drainage swales will be regularly inspected for evidence of erosion along the length of the swale. If any evidence of erosion is detected, additional check dams will be installed to limit the velocity of flow in the channel and reduce the likelihood of erosion occurring in the future.

A water level indicator such as a simple staff gauge or level marker will be installed to a number of silt traps with marks to identify when sediment is at 50% of the trap's capacity. Sediment will be cleaned out of the silt trap when it exceeds 50% of trap capacity. Silt traps will be inspected weekly during the construction phase of the Proposed Development and following rainfall events. Inlet and outlets will be checked for sediment accumulation and anything else that might interfere with flows.

The frequency of drainage system inspections will be reduced following completion of the construction phase of the Proposed Development. Weekly inspections during the construction phase will be reduced to monthly, bi-monthly and eventually quarterly inspections during the operational phase up until the site has revegetated and the natural silt controls regenerate. The frequency will be increased or decreased depending on the effectiveness of the measures in place and the amount of remedial action required in any given period.

4.7

Construction Phasing and Timing

It is estimated that the construction phase of the Proposed Development will take approximately 18-24 months from commencement onsite to the commissioning of the electrical system.

In the interest of the protection of breeding birds, should the planned construction programme commencement coincide with the Breeding bird season (April to July inclusive), an early breeding season survey by a qualified ornithologist will be commissioned and, subject to confirmation of no nesting or breeding activity in any areas for works to be undertaken, works will proceed, with ongoing monitoring in parallel to ensure adherence of protection protocols throughout the season. Hedgerow cutting and disturbance of any other confirmed nesting habitat would be prohibited during the breeding season in line with legislation and best practice. The removal of woody vegetation will be undertaken in full compliance with Section 40 of the Wildlife Act 1976 – 2018. Any required removal of vegetation will be undertaken following inspection by a suitable qualified ornithologist to ensure no nesting birds are affected.

4.7.1

Construction Sequencing

The construction phase can be broken down into three main phases, which overlap partially: 1) site preparation and civil engineering works - 10 months, 2) electrical works - 12 months, and 3) turbine erection and commissioning - 8 months. The main task items under each of the three phases are outlined below.

Civil Engineering Works:

- > Erect all necessary safety signage
- > Create new entrance(s) and hardcore existing entrances (where required).
- > Clear and hardcore area for temporary site offices. Install same.
- > Construct bunded area for oil tanks.
- > Construct new site roads and hard-standings and crane pads.
- > Construct drainage ditches, culverts etc. integral to road construction.
- > Excavate for turbine bases. Place blinding concrete to turbine bases. Fix reinforcing steel and anchorage system for tower section. Construct shuttering. Fix any ducts etc. to be cast in. Pour concrete bases. Cure concrete. Remove shutters after 1-2 days.
- > Install meteorological masts.

Electrical Works:

- > Construct bases/plinths for substation building.
- > Excavate trenches for site cables, lay cables and backfill. Provide ducts at road crossings.
- > Erect transformers at compound.
- > Install Ring Main Units
- > Erect fencing at transformer compound.

Turbine Erection and Commissioning:

- > Erect towers, nacelles and blades.
- > Backfill tower foundations and cover with previously stored topsoil.
- > Complete electrical installation.
- > Grid connection.
- > Commission and test turbines.
- > Complete site works, reinstate site.
- > . Provide any gates, landscaping, signs etc. which may be required. Remove temporary site offices.

The phasing and scheduling of the main construction task items are outlined in Figure 4-27 below, where 1st January has been selected as an arbitrary start date for construction activities.

ID	Task Name	Task Description	Year 1				Year 2			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1	Site Health and Safety		[Active]							
2	Site Compounds	Site Compounds, site access	[Active]							
3	Site Roads	Construction/upgrade of roads; install drainage measures & water protection measures	[Active]							
4	Turbine Hardstands	Excavate bases, construct hardstanding areas		[Active]						
5	Turbine Foundations	Fix reinforcing steel and anchorage system, erect shuttering, concrete pour				[Active]				
6	Substation Construction and Electrical Works	Construct substation, underground cabling between turbines		[Active]						
7	Backfilling and Landscaping						[Active]			
8	Turbine Delivery and Erection						[Active]			
9	Substation Commissioning									[Active]
10	Turbine Commissioning									[Active]

Figure 4-27 Indicative Construction Schedule

4.7.2 Construction Phase Monitoring and Oversight

The requirement for a Construction and Environmental Management Plan (CEMP) to be prepared in advance of any construction works commencing on any wind farm site and submitted for agreement to the Planning Authority is now well-established. The proposed procedures for the implementation of the mitigation measures outlined in such a CEMP and their effectiveness and completion is typically audited by way of a Construction and Environmental Management Plan Audit Report.

The CEMP Audit Report effectively lists all mitigation measures prescribed in any of the planning documentation and all conditions attached to the grant of planning permission and allows them to be audited on a systematic and regular basis. The first assessment is a simply Yes/No question, has the mitigation measure been employed on-site or not? Following confirmation that the mitigation measure has been implemented, the effectiveness of the mitigation measures must be the subject of regular review and audit during the full construction stage of the project. If remedial actions are needed to improve the effectiveness of the mitigation measure, then these are notified to the site staff immediately during the audit site visit, and in writing by way of the circulation of the audit report. Depending on the importance and urgency of rectifying the issue, the construction site manager is given a timeframe by when the remedial works need to be completed.

A Construction Environmental Management Plan (CEMP) has been prepared for the Proposed Development, and is included in Appendix 4-4 of this EIAR. The CEMP includes details of drainage, overburden management, waste management etc, and describes how the above-mentioned Audit Report will function and be presented. In the event planning permission is granted for the Proposed Development, the CEMP will be updated prior to the commencement of the development, to address the requirements of any relevant planning conditions, including any additional mitigation measures which are conditioned and will be submitted to the Planning Authority for written approval.

The on-site construction staff will be responsible for implementing the mitigation measures specified in the EIAR and compiled in the Audit Report. Their implementation will be overseen by the ECoW or

supervising hydrogeologists, environmental scientists, ecologists or geotechnical engineers, depending on who is best placed to advise on the implementation. The system of auditing referred to above ensures that the mitigation measures are maintained for the duration of the construction phase, and into the operational phase where necessary.

4.8 Construction Methodologies

4.8.1 Turbine Foundations

Each of the turbines to be erected on site will have a reinforced concrete base. If there is a requirement for piling at any of the turbine bases, this will be confirmed by geotechnical investigations. The exact dimensions and types of foundations will be confirmed by pre-construction structural design calculations incorporating appropriate factors of safety.

Where the foundation of the turbine is founded on competent strata, overburden will be stripped off the foundation area to a suitable formation using a 360° excavator and will be placed across the site as close to the excavation as practical. A five-metre wide working area will be required around each turbine base, with the sides of the excavated areas sloped sufficiently to ensure that slippage does not occur. Material excavated to create the working area will be stored locally for later reuse in backfilling the working area around the turbine foundation. The excavated material will be sealed using the back of the excavator bucket and surrounded by silt fences to ensure sediment-laden run-off does not occur.

The formation material will have to be approved by an engineer as meeting the turbine manufacturer's requirements. If the formation level is reached at a depth greater than the depth of the foundation, the ground level will be raised with clause 804 or similar hardcore material, compacted in 250 millimetres (mm) layers, with sufficient compacted effort (i.e. compacted with seven passes using 12 tonne roller). Drainage measures will be installed to protect the formation by forming an interceptor drain around the perimeter of the base which will outfall out at the lowest point level spreader or settlement pond.

In the case where a piled foundation is required; the piles will be constructed by coring and inserting a steel sleeve which will be filled with reinforced concrete prior to sleeve removal.

An embankment approximately 600 mm high will be constructed around the perimeter of each turbine base and a fence will be erected to prevent construction traffic from driving into the excavated hole and to demarcate the working area. All necessary health and safety signage will be erected to warn of deep excavations etc. Access to and from excavated bases will be formed by excavating a pedestrian walkway to 1:12 grade.

There will be a minimum of 100 mm of blinding concrete laid on the formation material positioned using concrete skip and 360° excavator to protect ground formation and to give a safe working platform.

The anchor cage is delivered to site in 2 or more parts depending on the turbine type. A 360° excavator or crane with suitable approved lifting equipment will be used to unload sections of the anchor cage and reinforcing steel. The anchor cage is positioned in the middle of the turbine base and is assembled accordingly. When the anchor cage is in final position it is checked and levelled by using an appropriate instrument. The anchor cage is positioned 250mm – 300mm from formation level by use of adjustable legs. Reinforcement bars are then placed around the anchor cage, first radial bars, then concentric bars, shear bars and finally the superior group of bars. Earthing material is attached during the steel foundation build up. The level of the anchor cage will be checked again prior to the concrete pour and during the concrete pour.

Formwork to concrete bases will be propped/supported sufficiently so as to prevent failure. Concrete for bases will be poured using a concrete pump. Each base will be poured in three stages. Stage 1 will see the concrete being poured and vibrated in the centre of the anchor cage to bring the concrete up to

the required level inside the cage. Stage 2 will see the centre of the steel foundation being poured and vibrated to the required level. Stage 3 will see the remaining concrete being poured around the steel foundation to bring it up to the required finished level. After a period of time when the concrete has set sufficiently the top surface of the concrete surface is to be finished with a power float.

Once the base has sufficient curing time it will be filled with suitable fill up to existing ground level. The working area around the perimeter of the foundation will be backfilled with the original material that was excavated.

4.8.2 Site Roads and Crane Pad Areas

Site roads will be constructed to each turbine base and at each base a crane hard standing will be constructed to the turbine manufacturer's specifications. Tracked excavators will carry out excavation for roads with appropriate equipment attached. The excavations shall follow a logical route working away from the borrow pit locations. Excavated material will be transported back to the borrow pits in haul trucks. A two to three metre wide working area will be required around each hard standing area, with the sides of the excavated areas sloped sufficiently to ensure that slippage does not occur. Material excavated to create the working area will be stored locally for later reuse in backfilling the working area around the turbine foundation. The excavated material will be sealed using the back of the excavator bucket and surrounded by silt fences to ensure sediment-laden run-off does not occur.

When the formation layer has been reached, stone from the on-site borrow pit shall be placed to form the road foundation. In the event of large clay deposits being encountered in sections of road, a geotextile layer will be required at sub-base level. The sub grade will be compacted with the use of a roller. The final wearing course will not be provided until all bases have been poured. This prevents damage to the wearing course due to stone and concrete trucks movements. The road will be upgraded prior to the arrival of the first turbine. All roads will be maintained for the duration of the operation of the Proposed Development.

4.8.2.1 Watercourse Crossings

Proposed new stream crossings will be bottomless box culverts or clear span bridges and the existing banks will remain undisturbed. No in-stream excavation works are proposed and therefore there will be no direct impact on the watercourse at the proposed crossing locations. Where the proposed underground onsite cabling route follows an existing road or road proposed for upgrade, the cable will pass over or below the culvert within the access road.

The design of the proposed crossings follows Inland Fisheries Ireland's *'Guidelines on Protection of Fisheries During Construction Works in and Adjacent to Waters'* (2016). During near stream construction work, double row silt fences will be emplaced immediately down-gradient of the construction area for the duration of the construction phase. There will be no batching or storage of cement allowed within 50 metres of the crossing construction areas.

The watercourse crossings will be constructed to the specifications of the OPW bridge design guidelines *'Construction, Replacement or Alteration of Bridges and Culverts - A Guide to Applying for Consent under Section 50 of the Arterial Drainage Act, 1945'*, and in consultation with Inland Fisheries Ireland. New watercourse crossings will require a Section 50 application (Arterial Drainage Act, 1945), which will be obtained prior to works. The river/stream crossings will be designed in accordance with OPW guidelines/requirements on applying for a Section 50 consent.

The typical construction methodology for the installation of a pre-cast concrete clear-span bridge is presented below:

- The access road on the approach to the watercourse will be completed to a formation level which is suitable for the passing of plant and equipment required for the installation of the watercourse crossing.
- All drainage measures along the proposed road will be installed in advance of the works.
- The abutment will consist of concrete panels which will be installed on a concrete lean mix foundation to provide a suitable base. The base will be excavated to rock or competent ground with a mechanical excavator with the foundation formed in-situ using a semi-dry concrete lean mix. The base will be excavated along the stream bank with no instream works required.
- Access to the opposite side of the watercourse for excavation and foundation installation will require the installation of pre-cast concrete slab across the watercourse to provide temporary access for the excavator.
- All pre-cast concrete panels and slabs/beams will be installed using a crane which will be set up on the bank of the watercourse and will be lifted into place from the bank with no contact with the watercourse.
- A concrete deck will be poured over the beams/slabs which span across the river. This will be shuttered, sealed and water tested before concrete pouring can commence.

The typical construction methodology for the installation of a pre-cast concrete bottomless box culvert is presented below:

- The access road on the approach either side of the watercourse will be completed to a formation level which is suitable for the passing of plant and equipment required for the installation of the watercourse crossing.
- All drainage measures along the proposed road will be installed in advance of the works.
- A foundation base will be excavated to rock or competent ground with a mechanical excavator with the foundation formed in-situ using a semi-dry concrete lean mix. The base will be excavated along the stream bank with no instream works required.
- Access to the opposite side of the watercourse for excavation and foundation installation will require the installation of pre-cast concrete slab across the watercourse to provide temporary access for the excavator. Plant and equipment will not be permitted to track across the watercourse.
- Once the foundation base has been completed, the pre-cast concrete box culvert will be installed using a crane which will be set up on the bank of the watercourse and will be lifted into place from the bank with no contact with the watercourse.
- Where the box culvert is installed in sections, the joints will be sealed to prevent granular material entering the watercourse.
- Once the crossing is in position stone backfill will be placed and compacted against the structure up to the required level above the foundations.

When the pre-cast concrete box culvert is cured as per the manufacturer’s specification, the filling and compaction of the road will be completed. The road finish level will be decided by the Project Engineer.

The proposed upgrade of existing crossings will be completed as follows:

- The access road on the approach watercourse will be completed to a formation level which is suitable for the passing of plant and equipment required for the installation of the watercourse crossing.
- The installation of the culvert will take place in low flow conditions.
- Where a flow exists, the water running through the watercourse channel will be pumped around the water crossing location and back into the watercourse channel downstream of the works area.
- Where over pumping is required, measures will be taken to ensure that the pumped water discharge does not disturb the channel bed with the force of water from the discharge. A steel plate to reduce the force of the flow will be used where appropriate.

- The project engineer will determine the required gradient of the culvert. The culvert must be laid at a gradient that will ensure water is contained within the culvert at all times. Where necessary a rock armour dam will be installed within the channel to reduce flow and ensure an acceptable depth of water remains within the culvert. Where a gradient of 1 – 1.5% is identified, the use of a baffle has been recommended.
- The bed of the watercourse channel will be excavated, if necessary, to achieve the correct line and to allow the culvert to be embedded 300mm into the base of the existing drain.
- The embedded section will be allowed to fill naturally with existing material within the base of the drain or with suitable drainage material such as gravel or round shingle where deemed applicable.
- The culvert will be lowered into place using an excavator with a lifting mechanism.
- Large stone boulders (approx. 400mm), sourced from the on-site borrow pits, will be placed over the culvert to create a headwall for the culvert and a suitable sub-base for road construction.
- Smaller 50mm stone sourced on site will be placed upon the sub-base to construct the road over the water crossing.

The works will be undertaken in line with NRA *Guidelines for the Crossing of Watercourses during the Construction of National Road Schemes*.

4.8.3 Onsite Electricity Substation and Control Building

The proposed electricity substation will be constructed by the following methodology:

- The area of the onsite substation will be marked out using ranging rods or wooden posts and the soil and overburden stripped and removed to nearby temporary storage area for later use in landscaping. Any excess material will be sent to one of the proposed borrow pits, for reinstatement purposes.
- The dimensions of the onsite substation area have been designed to meet the requirements of the ESB or Eirgrid and the necessary equipment to safely and efficiently operate the permitted wind farms;
- Two control buildings will also be built within the onsite substation compound;
- The foundations will be excavated down to the level indicated by the designer and appropriately shuttered reinforced concrete will be laid over it. An anti-bleeding admixture will be included in the concrete mix;
- The block work walls will be built up from the footings to damp proof course level and the floor slab constructed, having first located any ducts or trenches required by the follow on mechanical and electrical contractors;
- The block work will then be raised to wall plate level and the gables & internal partition walls formed. Scaffold will be erected around the outside of the building for this operation;
- The concrete roof slabs will be lifted into position using an adequately sized mobile crane;
- The timber roof trusses will then be lifted into position using a telescopic load all or mobile crane depending on site conditions. The roof trusses will then be felted, battened, tiled and sealed against the weather.
- The electrical equipment will be installed and commissioned.
- Perimeter fencing will be erected.
- The construction and components of the substation have been designed to ESB/Eirgrid specifications.

4.8.4 Temporary Construction Compounds

The temporary construction compounds will be constructed as follows:

- The area to be used as the compound will be marked out at the corners using ranging rods or timber posts. Drainage runs and associated settlement ponds will be installed around the perimeter;
- The compound platform will be established using a similar technique as the construction of the substation platform discussed above;
- A layer of geo-grid will be installed and compacted layers of well graded granular material will be spread and lightly compacted to provide a hard area for site offices and storage containers;
- Areas within the compound will be constructed as site roads and used as vehicle hardstandings during deliveries and for parking;
- The compound will be fenced and secured with locked gates if necessary; and,
- Upon completion of the Proposed Development the temporary construction compound will be decommissioned by backfilling the area with the material arising during excavation, landscaping with topsoil as required.

4.8.5 Grid Connection

The proposed wind farm will be connected to the National Grid via a 110 kV loop-in connection from the proposed onsite substation to the existing 110kV network which runs through the site (as per Figure 4-17 above). This will entail the construction of two sections of 40 metres of overhead line to connect the substation to the existing overhead line. The methodology for this grid connection will encompass the following:

- The existing 110 kV overhead line will be modified to allow the line to turn into the new 110 kV substation in a loop-in – loop-out configuration. This will involve the removal of one number double pole set and the installation of two number turning angle masts (13 metre height) and two number end masts within the substation area.
- Temporary access roads will be required from the substation road to the angle mast location to enable the delivery of stone and concrete required for the angle mast foundations.
- An outage of the existing overhead line will be sought and will be programmed by Eirgrid on their annual grid outage programme.
- The angle and end mast foundations will then be excavated, blinded, stoned up, prior to concrete shuttering, steel fixing and pouring of base and each angle mast leg.
- After completion of concrete pouring the ground surrounding the mast will be reinstated and landscaped.
- After a sufficient concrete curing period the angle and end masts will be fully assembled on the ground before being lifted into place using a mobile crane.
- Crews will fix and bolt the masts in place and attach the lightning rod.
- Dead man stays will be installed to support the existing polesets prior to the breaking overhead line at the location of the new angle masts.
- The installation of 3 no conductors and 2 no shield wires will then tie the existing overhead line into the new station at two points or bays.
- Bird diverters, dampers and vibration monitors are also proposed to be installed on the new conductor. It is also common for a fibre-optic cable which may be wrapped around one of the conductors to be terminated into the new substation.

4.8.6 Collector Cabling

The transformer in each turbine is connected to the substation through a network of buried electrical cables. The ground is trenched typically using a mechanical excavator. The top layer of soil is removed and saved so that it is replaced on completion. The cables are bedded with suitable material unless the ground conditions are such that no bedding is required. The cables will be laid at a depth that meets relevant national and international requirements, and will generally be approximately 1.3m below ground level; a suitable marking tape is installed between the cables and the surface (see Plate 4-7

below). On completion, the ground will be reinstated as previously described above. The route of the cable ducts will follow the access track to each turbine location and are shown on the site layout drawings included as Appendix 4-1 of the EIAR.



Plate 4-7 Typical Cable Trench View

It is proposed to connect the western cluster of turbines to the proposed onsite substation within the eastern cluster of turbines via a section of underground collector cabling measuring approximately 3.3 kilometres in length, as shown above in Figure 4-16. Approximately 620m of the collector cabling is located on existing roads, with the remaining 2.68 kilometres to be installed on agricultural land. The collector cabling to connect the two clusters of turbines will be laid beneath the surface of the site and public road using the following typical methodology:

- The area where excavations are planned will be surveyed, prior to the commencement of works to confirm the conditions predicted in this EIAR, with a cable-avoiding tool and all existing underground services will be confirmed.
- Two teams consisting of two tracked excavators, two dumpers and a tractor and stone cart with side-shoot will dig the trench for and lay approximately 300m of the underground cable ducting per day.
- Both teams will start approximately 150m apart with the team behind finishing at the starting point of the team ahead.
- The excavators will open a trench at the edge of the road surface or on agricultural land as appropriate, the trench will be a maximum of approximately 600mm wide and 1,250mm deep.
- Clay plugs will be installed at 50m intervals to prevent the trench becoming a conduit for surface water runoff.
- Cable joint pits will be located at approximately 500m intervals or as otherwise required by ESB requirements along the proposed cable route, each joint pit will be approximately 2.6m x 8m in size and contain a communications chamber, an earth link box and a cable joint bay, all of which will be located in the road edge and accessible for cable pulling and future maintenance.
- The excavated material will be loaded into the dumpers to be transported to a designated temporary stockpiling area to be reused as backfilling material where appropriate.
- Once the trench has been excavated, a base layer of blinding will be installed by the tractor and cart and compacted by the excavators.

- The ducting along with marker strips will then be placed in the trench as per relevant specifications.
- Blinding will be installed to approximately 75mm above the cable ducting and compacted.
- The remainder of the trench will be backfilled with granular material and compacted.
- The trench will be surfaced as per the road surface specifications of the local public road.
- An unbound surface layer shall be placed over the grid connection route where it transverses forestry and agricultural land, as per ESB design requirements, in order to provide a road profile and graded to accommodate maintenance vehicles.

4.8.6.1 Existing Underground Services

Any underground services encountered along the cable routes will be surveyed for level and the ducting will pass over the service provided adequate cover is available. A minimum clearance of 300 mm will be required between the bottom of the ducts and the service in question. If the clearance cannot be achieved the ducting will pass under the service and again 300 mm clearance between the top of the communications duct and bottom of the service will be achieved. In deeper excavations an additional layer of marker tape will be installed between the communications duct and top level yellow marker tape. If the required separation distances cannot be achieved then a number of alternative options are available such as using steel plates laid across the width of the trench and using 35N concrete surrounding the ESB ducts where adjacent services are within 600mm, with marker tape on the side of the trench. Back fill around any utility services will be with dead sand/pea shingle where appropriate.

4.8.6.2 Joint Bays (Connection Chambers)

Joint bays are pre-cast concrete chambers where lengths of cable will be joined to form one continuous cable. They will be located at various points along the ducting route generally between 600 to 1000 metres intervals or as otherwise required by ESB requirements.

Where possible, joint bays will be located in areas where there is a natural widening/wide grass margin on the road in order to accommodate easier construction, cable installation and create less traffic congestion. During construction the joint bay locations will be completely fenced off once they have been constructed they will be backfilled until cables are being installed.

4.8.6.3 Watercourse Crossings on Collector Route

There is a total of 2 no. watercourse crossings along the collector cable route; 1 no. existing culvert crossing and 1 no. open channel stream/watercourse crossing. The locations of these crossings are shown above in Figure 4-6. The watercourse crossing methodologies for the provision of the grid connection at these locations is set out below with the most appropriated option being selected for each crossing. Instream works are not required at any watercourse crossing along the proposed collector route.


4.8.6.3.1 Crossing Using Standard Trefoil Formation – Option 1

Watercourses will not be directly impacted upon since no instream works or bridge/culvert alterations are proposed. Where adequate cover exists above an bridge/culvert or where a new bottomless box culvert or clear-span structure has been installed, the standard ESB approved trefoil arrangement will be used where the cable ducts pass over a culvert without any contact with the existing culvert or water course. The cable trench will pass over the culvert in a standard trench as outlined in Figure 4-28.


Finished road surface to be finished to NRA (National Road Authority) DMRB (Design Manual for Roads & Bridges) standards

Top of 110mmØ HDPE comms ducts

110mmØ HDPE ducts, complete with 12mmØ draw ropes, laid in 15N CBM4 (CL1039)



Longitudinal section at watercourse crossing



Cross section at watercourse crossing

DRAWING TITLE	
Typical Cable Trench Over Culvert	
PROJECT: Lyrénacarriga Wind Farm	
DRAWING BY: Joseph O'Brien	CHECKED BY: Michael Watson
PROJECT NO: 170749	DRAWING NO: Figure 4-28
SCALE: 1:30 @ A3	DATE: 28.08.2019



MKO
 Planning and Environmental Consultants
 Tuam Road, Galway
 Ireland, H91 VW84
 +353 (0) 91 735611
 email: info@www.mkoireland.ie
 Website: www.mkoireland.ie

4.8.6.3.2 Flatbed Formation over Bridges/Culverts – Option 2

Where cable ducts are to be installed over an existing bridge/culvert crossing where sufficient cover cannot be achieved by installing the ducts in a trefoil arrangement, the ducts will be laid in a much shallower trench the depth of which will be determined by the location of the top of the culvert or the depth of excavatable material over a bridge. The ducts will be laid in this trench in a flatbed formation over the existing culvert and will be incased in 6mm thick steel galvanized plate with a 35N concrete surround as per ESB Networks specification. This method of duct installation is further detailed in Figure 4-29.

Where a bridge or culvert has insufficient cover depth to fully accommodate the required trench, the ducts can be laid in a flatbed formation partially within the existing road surface. Where this option is to be employed, the ducts will also be encased in steel with a concrete surround as per EirGrid and/or ESB Networks specifications. In order to achieve cover over these ducts and restore the carriageway of the road, it may be necessary to raise the pavement level locally to fully cover the ducts. The increase road level will be achieved by overlaying the existing pavement with a new wearing course as required. Any addition of a new pavement will be tied back into the existing road pavement at grade. After the crossing over the culvert has been achieved, the ducts will resume to the trefoil arrangement within a standard trench. This method of duct installation is further detailed in Figure 4-30.

4.8.6.3.3 Directional Drilling – Option 3

The directional drilling method of duct installation is carried out using Vermeer D36 x 50 Directional Drill (approximately 22 tonnes), or similar plant. The launch and reception pits will be approximately 0.55m wide, 2.5m long and 1.5m deep. The pits will be excavated with a suitably sized excavator. The drilling rig will be securely anchored to the ground by means of anchor pins which will be attached to the front of the machine. The drill head will then be secured to the first drill rod and the operator shall commence to drill into the launch pit to a suitable angle which will enable him to obtain the depths and pitch required to the line and level of the required profile. Drilling of the pilot bore shall continue with the addition of 3.0m long drill rods, mechanically loaded and connected into position.

During the drilling process, a mixture of a natural, inert and fully biodegradable drilling fluid such as Clear Bore™ and water is pumped through the centre of the drill rods to the reamer head and is forced in to void and enables the annulus which has been created to support the surrounding subsoil and thus prevent collapse of the reamed length. Depending on the prevalent ground conditions, it may be necessary to repeat the drilling process by incrementally increasing the size of the reamers. When the reamer enters the launch pit, it is removed from the drill rods which are then passed back up the bore to the reception pit and the next size reamer is attached to the drill rods and the process is repeated until the required bore with the allowable tolerance is achieved.

The use of a natural, inert and biodegradable drilling fluid such as Clear Bore™ is intended to negate any adverse impacts arising from the use of other, traditional polymer-based drilling fluids and will be used sparingly as part of the drilling operations. It will be appropriately stored prior to use and deployed in the required amounts to avoid surplus. Should any excess drilling fluid accumulate in the reception or drilling pits, it will be contained and removed from the site in the same manner as other subsoil materials associated with the drilling process to a licensed recovery facility.


Backfilling of launch & reception pits will be conducted in accordance with the normal specification for backfilling excavated trenches. Sufficient controls and monitoring, as listed below, will be put in place during drilling to prevent frack-out, such as the installation of casing at entry points where reduced cover and bearing pressure exists.

- The area around the Clear Bore™ batching, pumping and recycling plants shall be banded using terram and sandbags in order to contain any spillages;
- One or more lines of silt fences shall be placed between the works area and adjacent rivers and streams on both banks;


- Accidental spillage of fluids shall be cleaned up immediately and transported off site for disposal at a licensed facility; and,

Adequately sized skips will be used for temporary storage of drilling arisings during directional drilling works. This will ensure containment of drilling arisings and drilling flush.


The directional drilling methodology is further detailed in Figure 4-31.



Section B-B
Scale 1:45



Section A-A
Scale 1:25




Detail 1
Scale 1:10


Typical Cable Trench Flatbed Formation Over Culvert

DRAWING TITLE: Lyrenacarriga Wind Farm	
DRAWING BY: Joseph O'Brien	CHECKED BY: Michael Watson
PROJECT No: 170749	DRAWING No: Figure 4-29
SCALE: As Shown @ A3	DATE: 28.08.2019


MKO
Planning and Environmental Consultants
Tuam Road, Galway
Ireland, H91 VW84
+353 (0) 91 735611
email: info@mkofireland.ie
Website: www.mkofireland.ie



Section B-B
Scale 1:45




Section A-A
Scale 1:25



Detail 1
Scale 1:10

DRAWING TITLE: Cable Trench Flatbed at Road Surface Level - Option 3	
PROJECT TITLE: Lyrenacarriga Wind Farm	
DRAWING BY: Joseph O'Brien	CHECKED BY: Michael Watson
PROJECT NO: 170749	DRAWING NO: Figure 4-30
SCALE: As Shown @ A3	DATE: 28.08.2019

MKO
Planning and
Environmental
Consultants
Tuam Road Gateway
Ireland, H91 VW84
+353 (0) 91 735611
email: info@www.mkofireland.ie
Website: www.mkofireland.ie



Typical Directional Drilling Rig



Typical Drilling Rig & Launch Pit

DRAWING TITLE	
Typical Directional Drilling	
PROJECT TITLE	
Lyreacarriga Wind Farm	
DRAWING BY	CHECKED BY
Joseph O'Brien	Michael Watson
PROJECT NO.	DRAWING NO.
170749	Figure 4-31
SCALE:	DATE:
1:200 @ A3	28.08.2019



MKO
 Planning and
 Environmental
 Consultants
 Tuam Road, Galway
 Ireland, H91 VW84
 +353 (0) 91 735611
 email: info@www.mkofireland.ie
 Website: www.mkofireland.ie

4.9

Operation

The Proposed Development is expected to have a lifespan of approximately 30 years. Planning permission is being sought for a 30-year operation period commencing from the date of full operational commissioning of the wind farm. During the operational period, on a day-to-day basis the wind turbines will operate automatically, responding by means of anemometry equipment and control systems to changes in wind speed and direction.

The wind turbines will be connected and data relayed to an off-site control centre. Each turbine will also be monitored off-site by the wind turbine supplier. The monitoring of turbine output, performance, wind speeds, and responses to any key alarms will be monitored at an off-site control centre 24-hours per day.

Each turbine will be subject to a routine maintenance programme involving visits to undertake a number of checks and changing of consumables, including oil changes.

In addition, there will be a requirement for unscheduled maintenance, which could vary between resetting alarms to major component changes requiring a crane. Typically, maintenance traffic will consist of four-wheel drive vehicles or vans. The electricity substation and site tracks will also require periodic maintenance.

4.10

Decommissioning

The wind turbines proposed as part of the Development are expected to have a lifespan of approximately 30 years and ongoing research shows that this is likely to increase with improvements in turbine technology, site design and maintenance measures. Following the end of their useful life, the wind turbines may be replaced with a new set of turbines, subject to fulfilment of planning requirements at that time, or the Proposed Development may be decommissioned fully. The onsite substation will remain in place as it will be under the ownership of the ESB/EirGrid and will form a permanent part of the electricity grid.

Upon decommissioning of the Proposed Development, the wind turbines would be disassembled in reverse order to how they were erected. All above ground turbine components would be separated and removed off-site for recycling. Turbine foundations would remain in place underground and would be covered with earth and reseeded as appropriate. Leaving the turbine foundations in-situ is considered a more environmentally prudent option, as to remove that volume of reinforced concrete from the ground could result in significant environment nuisances such as noise, dust and/or vibration. Site roadways will be left in situ, as appropriate. If it were to be confirmed that the roads were not required in the future for any other useful purpose, they could be removed where required. Underground cables, including grid connection, will be removed and the ducting left in place. A decommissioning plan will be agreed with the local authorities three months prior to decommissioning the Proposed Development. The principles that will inform the final decommissioning plan are contained in the CEMP in Appendix 4-4.